

Potomac Consolidated Tracon (PCT) Revised Schedule

Keyed to Raytheon's SRR through CAI Plans as Submitted 12/19/02

ID	FY Seq.	Name	Dur.	Start	Finish	2002							2003												
						J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
1233	FY03 #4	Potomac Consolidated Tracon (PCT)	129 d	1/10/03	7/14/03																				
1242		PCT FAA Site Readiness Review (SRR)	1 d	3/13/03	3/13/03																				
1243		PCT Pack and Ship	13 ed	3/26/03	4/8/03																				
1244		PCT System Delivered	1 d	4/8/03	4/8/03																				
1245		PCT Installation In-Brief	1 d	4/9/03	4/9/03																				
1246		PCT System Installation & Checkout	15 d	4/10/03	4/30/03																				
1247		PCT Install and Verify Raytheon Installation	5 d	4/10/03	4/16/03																				
1248		PCT Connect Live Interfaces	5 d	4/17/03	4/23/03																				
1249		PCT Dry Run SAT	5 d	4/24/03	4/30/03																				
1250		PCT Site Joint Walkthrough	2 d	5/1/03	5/2/03																				
1251		PCT SAT TRR	1 d	5/5/03	5/5/03																				
1252		PCT SAT	4 d	5/5/03	5/8/03																				
1253		PCT SAT Quick Look Report	2 ed	5/8/03	5/10/03																				
1254		PCT Formal SAT Report (P)	15 ed	5/8/03	5/23/03																				
1255		PCT Formal SAT Report (F)	15 ed	6/22/03	7/7/03																				
1256		PCT Contract Acceptance Inspection (CAI)	1 d	5/9/03	5/9/03																				
1257		PCT Field Familiarization	4 ewks	5/9/03	6/6/03																				
1258		PCT Initial Operational Capability (IOC) (Partial JAI)	1 d	6/9/03	6/9/03																				

Project: Atlanta and Beyond
OKCin2008B121902 , PCT by ID 1219
Date: 12/19/02

Task



Progress



Milestone



Summary



Potomac Consolidated Tracon (PCT) Revised Schedule

Keyed to Raytheon's SRR through CAI Plans as Submitted 12/19/02

ID	FY Seq.	Name	Dur.	Start	Finish	2002							2003													
						J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	
1259		PCT Operational Suitability Demonstration (OSD)	30 ed	6/9/03	7/9/03																					
1260		PCT Joint Acceptance Inspection (JAI)	2 d	7/9/03	7/10/03																					
1261		PCT Operational Readiness Date (ORD)	1 d	7/11/03	7/11/03																					
1262		PCT Commissioning	1 d	7/14/03	7/14/03																					

Project: Atlanta and Beyond
OKCin2008B121902 , PCT by ID 1219
Date: 12/19/02

Task



Progress



Milestone



Summary

