

2006 Pacific Aviation Directors Workshop

Guam Marriott Resort and Spa April 4-6, 2006 Tumon, Guam

RMIPA Airport Projects



- Majuro Runway Rehabilitation Project
- Apron/Taxiway Upgrading Project
- Aircraft Water Rescue Study
- ARFF/SAWRS Building Project
- Airport Master Plan
- Road Re-alignment Project
- Security Perimeter Fencing Project



- Bids package issued on March 24, 2005
- Bid period started from April 4 to May 31, 2005
- Bids were received from four companies
- Project awarded to Anderson Asphalt Ltd., based in Hong Kong
- Construction contract formally signed on August 26, 2006 in Majuro, RMI
- Total Project Cost: \$16.3m



Summary of Scope of Works

- Construction will be done mostly at night from 10:00 pm to 6:30 am local time, Monday to Friday
- On weekends, runway closure times are from 1:00 pm Saturday to 6:30 am Monday
- Preparation of the existing asphalt surface and construction of the runway asphalt overlay (4"-6")
- Construction of a new turnaround bay at the 07 runway end with edge lights



Summary of Scope of Works

- Replacement of existing cables for runway lights
- Construction of new runway shoulders
- Protection of existing water catchment areas adjacent to the runway against contamination
- Runway grooving and application of all runway markings
- > Improve frangibility of breather pipes

Asphalt Concrete (AC) Plant



Construction Progress

- Contractor is fully mobilized on site
- Asphalt Concrete Plant has been erected (about a mile west of the airport)
- Plant is Marini continuous mixing plant with a maximum output of 330 tons per hour
- Mixed AC is stored in large insulated bins that have a storage capacity of 200 tons

AC Plant





AC Plant





AC Plant







- Prior to paving works, the AC plant will commence production to fill the storage bins
- Throughout the paving, plant operators will ensure that the storage bins remain nearly fill, in order to ensure that if there was a plant failure this mixed AC could be utilized to construct the temporary ramps which are required to allow the runway to open on schedule

Stockpiling Area






Stockpiling Area





Local Aggregates





New Runway Shoulder





New Runway Shoulder






New Runway Shoulder



- Area Constructed: 675' long x 25' wide
- Excavation Depth: 20" (10" subbase, 8" basecourse and 2" AC)
- Status: Completed
































AFTER

- >Area Constructed: 330' long x 40' wide
- Excavation depth: 20" (10" subbase, 8" basecourse, 2" AC)
- Additional 3" asphalt will be applied during overlay works

Underground Water Pipes/Holes





Pavement Rutting





Localized Pavement Rutting



Area is deteriorating rapidly and requires immediate remedial work to prevent spalling, in which the surface breaks up under loading and generates loose stones and chunks of asphalt

Severe raveling on Runway 7






Surface Erosion on Runway 7






A runway centerline showing signs of raveling and weathering





Cracks have increased, both in number and size





Remedial Work



 Areas with rutting problems were excavated and reconstructed prior to asphalt overlay

 This was necessary to ensure that the areas do not continue to rut in the future

Remedial Work



For areas with severe raveling and cracking problems, contractor milled out a minimum of 50mm (2 inches) of the existing AC surface and replaced it with new AC prior to the new overlay surface

If left untreated, the existing large cracks have the potential to reflect through the new AC overlay within 3-5 years

Milling Work





New Asphalt Overlay





New Asphalt Overlay





New Asphalt Overlay





New Asphalt Overlay



- Size of Overlay Area: 8,300' x 150', and an additional 50' for shoulders (25' each side)
 - Asphalt thickness varies from 3 to 6 inches

Spill Absorbent Booms





Secondary Spill Containment





How Effective are the Booms?



- During paving one night, it unexpectedly rained right after tack coat was applied onto a milled area
- Emulsion from the tack coat was initially contained in the milled area; contractor used sweeper truck to suck the water out of the area
- Problem was that the rained continued through the night and the emulsion finally spilled out of the milled area and started flowing towards the water catchment

Are the Booms Effective?



- A large quantity of the emulsion was absorbed by the booms, but some still reached the water catchment
- Procedure in place for heavy rain; local EPA to be contacted and pump to water reservoirs to be turned off
- EPA tested the water quality and gave the water catchment a clean bill of health

Spill Absorbent Booms





Lighted Runway Closure Xs



 Two procured for project, one placed at each end of the runway

Units meet FAA specifications as recommended in A/C 5345-55

Majuro Runway Rehabilitation Project



- Revised Project Schedule:
 - >Original completion date delayed
 - Delays due to mechanical problems with plant and equipment; (remoteness of the island)
 - New completion date late May/June 2006
 - Delay will not impact additional Continental flights planned for start-up in June 2006







- Summary of Scope of Works
 - Asphalt concrete overlay of the existing apron and taxiways
 - Upgrading of existing apron drainage systems to reduce water ponding
 - Construction of a concrete hardstand on the existing apron for aircraft refueling and loading



- Summary of Scope of Works
 - > Hardstand will have its own drainage system for capturing and containing fuel spills
 - > Construct new taxiway shoulders
 - Construct new asphalt surface for unpaved areas extending from the main vehicle entrance gate to the apron edge and extending to the designated staging area for emergency response vehicles



- Summary of Scope of Works
 - Provide new asphalt surface for GSE area to link with apron to stop FOD
 - Design and installation of light posts to provide adequate illumination of the apron
 - Installation of new hold position signs (lighted) for both taxiway access points







- AE/CM contract approved by FAA
- Soon to be signed by RMI within 2 weeks



 Consultant: Armen DerHohannesian & Associates, LLC

- The objective of the project is to develop a comprehensive aircraft water rescue plan for AKIA by:
 - Undertaking a comprehensive inventory of existing conditions at AKIA, and identifying roles of stakeholders, mutual aid agencies and outside resources



- Assessing existing conditions with regard to the capabilities of the entire response "community", e.g. RMIPA ARFF staff, city fire, hospital, and other mutual aid partners
- Establishing ARFF staff responsibilities and performance standards
- Identifying facilities, apparatus support equipment and supplies needed to support the water rescue program, e.g. water rescue boat, flotation devices, boat launching ramp(s), etc.



- Identifying a Training Program for the water rescue plan, which will be used as a basis for future Table Top and Tri-annual exercises
- Identifying the number of ARFF personnel needed on-board a rescue boat, keeping in mind what the resulting impact will be on the overall ARFF complement with regard to maintaining FAR Part 139 Index requirements (should airport be closed or opened?)



- Developing an Implementation Plan for the Aircraft Water Rescue Plan over a five (5) year period
- Implementation Plan will include estimated costs for a rescue boat, launching ramps and other essential water rescue equipment.
- AWR Consultant will also provide input regarding the siting and layout of the new ARFF/SAWRS building for AKIA, keeping in mind that the new building's ARFF response times for FAR Part 139 must be maintained



- AWR Program shall be developed in conformance with the requirements of FAR Part 139 § 325 and FAA Advisory Circulars 150/5200-31A and 150/5210-13B.
- RMIPA and AWR consultant anticipate presenting final draft reports to FAA in June 2006
- Once approved, AWR Program will be incorporated into AKIA's Airport Emergency Plan

ARFF/SAWRS Building Project



- Project behind schedule
- Main contributing factor was selecting site for the new building
- Challenge: very limited land space available at AKIA
- RMIPA identified three potential sites at the airport
- Lyon Associates conducted a site location evaluation of the three proposed sites


ARFF/SAWRS Building Project



- Report with site recommendation was presented to FAA and RMI Government
- Report outlines pros/cons of each site in terms of cost, safety, station operational effectiveness, and response time
- Another element in the site evaluation is the Aircraft Water Rescue Study
 - >Impact on building design to accommodate possible rescue boat
 - >Location of boat launches/ramps

ARFF/SAWRS Building Project Site 1






ARFF/SAWRS Building Project Site 2





ARFF/SAWRS Building Project Site 3





ARFF/SAWRS Building Project



- Site Recommendation
 - >SITE 1
 - > Salient factor: location; being located at the middle of the runway, it provides the shortest response time to anywhere within the airport
- AWR Consultant initial assessment supports locating new ARFF/SAWRS building on Site 1
- Both the RMI Government and FAA have concurred on the site recommendation

ARFF/SAWRS Building Project



AE/CM consultant selected

 Scope of work and fee proposal presently under negotiation

Submission of final draft to FAA in April 2006

Airport Master Plan




Develop an Airport Master Plan for AKIA

- Part of the scope of services for this project will entail a Wildlife Hazard Assessment and development of Wildlife Hazard Management Plan
- RMIPA anticipates issuing RFQ/RFP for the project in early May 2006

Road Re-alignment Project





Security Perimeter Fencing Project



May 2006 is targeted for issuance of RFP for consulting services



Any Questions?



Jack S. Chong-Gum

Director

RMI Ports Authority

P.O. Box 109

Majuro, MH 96960

Tel: (692) 625-8269/8805

Fax: (692) 625-4269

Email: rmiports@ntamar.net