

FSM AIRPORTS AIP PROJECTS



Status of FSM AIP Projects

KOSRAE AIRPORT

- 
- 
- ARFF Building Design @ 35% Complete
 - ARFF Vehicle Procurement – specs in the works
- 

FSM AIRPORTS AIP PROJECTS

Status of FSM AIP Projects

Pohnpei Airport

- ARFF Building Design 90% submittal and review in November 2005
- Runway rehabilitation design 90% submittal and review in November 2005
- ARFF Vehicle procurement – specs in the works
- Runway Quickfix construction contract being negotiated with Penta-Ocean

FSM AIP PROJECTS



Status of FSM AIP Project

Chuuk Airport


- 
- 
- ARFF Building Design 60% submittal and review in November 2005
 - ARFF Vehicle Procurement – specs in the works
- 

FSM AIRPORTS AIP PROJECTS



Status of FSM AIP Projects

Yap Airport

- ARFF Building Design 60% submittal and review in November 2005
 - ARFF Vehicle procurement currently out for bid
 - Yap Airport's terminal building construction under way since January 2006 by Black Micro Construction (BMC)
 - Yap Airport's Apron Quickfix Design/Construction Documents 100% completed;
 - BMC's Request For Information (RFIs) all been answered
 - Price Negotiations are pending BMC's proposal
- 

Continue Yap Airport AIP Projects

- Construction (Quickfix of Apron) is anticipated to take two weeks, approximately 10-21 April 2006 depending on BMC

Yap Apron Rehabilitation

- Grant fully executed and returned to the FAA on March 21, 2006
- Design is expected to be completed, Bid Documents ready by November 2006
- Expect to award Construction Contract by February 2007
- Construction to be phased into three (3) phases and duration is 12 calendar months

FSM Dept. of Transportation, Communications & Infrastructure

Secretary, Andrew Yatilman

Massy Halbert, FSM Aviation Safety
Inspector

P.O. Box PS-2

Palikir, Pohnpei FM 96941

NCAA@mail.fm

mas.halbert@gmail.com

andrewy@mail.fm